

CONSTRUCTION

4. CADANGAN PEMBINAAN KEPERLUAN PENYEDIAAN BILIK DARJAH TAMBAHAN BAGI TAHUN 1 PADA TAHUN 2027 DI BAWAH RP1 TAHUN 2026 RMK13 UNTUK SK. SEBAUH, BAHAGIAN BINTULU PHYSICAL PROGRESS 7.188%

5. PROPOSED NEW STATE GOVERNMENT QUARTERS THROUGHOUT SARAWAK (PACKAGE 1) – DAERAH SEBAUH PHYSICAL PROGRESS 3.86%

6. PROPOSED CONSTRUCTION AND COMPLETION OF SEBAUH SPORTS COMPLEX ON LOT 966 (PART OF PARENT LOT 846), BLOCK 8, SELEZU LAND DISTRICT, JALAN SEBAUH, SEBAUH, BINTULU DIVISION, SARAWAK PHYSICAL PROGRESS 30.72%

CONSTRUCTION

CADANGAN PEMBINAAN KEPERLUAN PENYEDIAAN BILIK DARJAH TAMBAHAN BAGI TAHUN 1 PADA TAHUN 2027 DI BAWAH RP1 TAHUN 2026 RMK13 UNTUK SK. SEBAUH, BAHAGIAN BINTULU

PROJECT TITLE	CADANGAN PEMBINAAN KEPERLUAN PENYEDIAAN BILIK DARJAH TAMBAHAN BAGI TAHUN 1 PADA TAHUN 2027 DI BAWAH RP1 TAHUN 2026 RMK13 UNTUK SK. SEBAUH, BAHAGIAN BINTULU
SCOPE OF WORK	A) 1 BLOCK 2BD PERDANA WITHOUT TOILET B) 1 BLOCK 1BD PPKI WITH TOILET
CONTRACT PERIOD	START DATE : 28/09/2026 COMPLETION DATE : 27/03/2027
COST PROJECT	RM 1,568,700.00
PHYSICAL PROGRESS	7.18%









CONSTRUCTION

PROPOSED NEW STATE GOVERNMENT QUARTERS THROUGHOUT SARAWAK (PACKAGE 1) – DAERAH SEBAUH

PROJECT TITLE	PROPOSED NEW STATE GOVERNMENT QUARTERS THROUGHOUT SARAWAK (PACKAGE 1) – DAERAH SEBAUH
SCOPE OF WORK	A) SITE CLEARANCE, EARTHWORKS B) FOUNDATION WORKS C) CONSTRUCTION FOR TWO 7-STOREY RESIDENTIAL APARTMENT BLOCKS D) MECHANICAL & ELECTRICAL (M&E) SERVICES E) EXTERNAL SITE INFRASTRUCTURE F) SITE BOUNDARY DEMARCATION, SITE SIGNAGE, LANDSCAPING, HARDSCAPE AND SOFTSCAPE WORKS G) EXTERNAL INTERCONNECTING UTILITY TRUNKING LINKING THE DEVELOPMENT TO THE MAIN PUBLIC UTILITY RETICULATION ALONG JALAN SEBAUH-BINTULU.
CONTRACT PERIOD	START DATE : 06/04/2026 COMPLETION DATE (SCHEDULED) : 05/10/2028
COST PROJECT	RM 53,843,567.00
PHYSICAL PROGRESS	3.86%





CONSTRUCTION

PROPOSED CONSTRUCTION AND COMPLETION OF COMPLETION OF SEBAUH SPORT COMPLEX ON LOT 966 (PART OF PARENT LOT 846), SELEZU LAND DISTRICT, JALAN SEBAUH, SEBAUH, BINTULU DIVISION, SARAWAK

PROJECT TITLE	PROPOSED CONSTRUCTION AND COMPLETION OF COMPLETION OF SEBAUH SPORT COMPLEX ON LOT 966 (PART OF PARENT LOT 846), SELEZU LAND DISTRICT, JALAN SEBAUH, SEBAUH, BINTULU DIVISION, SARAWAK
SCOPE OF WORK	<u>ORIGINAL SCOPE OF WORK</u> 1) RUNNING TRACK CONSIST OF: 2) GRANDSTAND 3) UTILITY ROOM & M&E 4) FOOTBALL FIELD FIFA STANDARD 5) ACCESS ROAD AND PARKING <u>ADDITIONAL SCOPE OF WORK</u> 1) INCREASE PLATFORM FROM 2.4M TO 3.3M (APPROVED) 2) RC DRAIN (PENDING APPROVAL) 3) EXTENSION OF ROAD TO CHURCH ENTRANCE (PENDING APPROVAL) 4) ASPHALT BASE LAYER FOR RUNNING TRACK (PENDING APPROVAL)
CONTRACT PERIOD	START DATE : 31/01/2025 COMPLETION DATE : 24/06/2027 (EOT NO.2)
COST PROJECT	RM 8,398,000.00
PHYSICAL PROGRESS	30.72%

